



Project: USU FAC Kent Concert Hall
 Location: Logan Utah

FIVE WEEK ROLLING SCHEDULE
 Owner: DFCM / USU
 Project No: 14385770

Issue Date 18 April 2016
 By: John Thompson

PROJECT ACTIVITES	MONTH	Apr					Apr					May					May										
	DAY	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F						
	DATE	18	19	20	21	22	25	26	27	28	29	2	3	4	5	6	9	10	11	12	13		16	17	18	19	20
Kent Concert Hall																											
Steel Erection, New Catwalk	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Steel Erection, Tension Grid Beams	X	X	X	X	X	X																					
Rigging Modifications, Stage Area			X	X	X		X	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
Concrete Slab on Deck, Gallery Stage West	C	C																									C=Cure Time No Load
OH Electrical, Ceiling Main Area	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
HVAC, Ductwork Install	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
Mechanical Piping Re-Route	X	X	X	X	X	X																					
CCD-04 Concrete Stair Conditions/Revisions	X	X	X	X	X	X	X	X	X	X	X																
Remove Line Sets & Counterweights	X	X	X	X	X	X																					
Demolition, Phase Two	X	X	X	X	X	X	X	X	X	X	X																
Layout Walls, Electrical 227				X	X																						
MS Framing 227					X		X	X																			
Rough M&E in Walls 227									X	X																	
Gyp, HT&F 227							X	X	X	X																	
MS Framing Orchestra Walls							X	X	X	X	X																
Rough M&E Orchestra Walls										X	X																
Gyp HT&F Orchestra Walls												X	X	X	X	X	X	X									
Steel Erection, New Stage							X	X	X	X	X																
Lumber Delivery, New Stage												X															
New Wood Stage, Structural Only												X	X	X	X	X	X	X	X	X	X						